



Date: 10/01/2017

To,

Mr. K Subramanyam Chairman BAI, Mysore

Dear Sir,

Sub: Requesting for 7days internship program in Construction site

I hereby request you to provide opportunity for our students to undergo 7days internship program in your esteemed association, (

Students list is enclosed with the letter.

Thanking you,

Yours Sincerely

PRINCIPAL

4.7 M.E. College of Engineering 1 17

Mellanall, MY ORE-570028





A REPORT ON

"INTERNSHIP PROGRAMME"

Submitted by the Students of

BATCH 1

Training period

Rakesh.M

Akshatha.KK

Date (12/1/17 TO 19/1/17)

Naveen Kumar

Chandrakala.KN

Umesha.M

Likitha.R P

From the students of

Bindusara

Naveen Kumar.MS

Fourth year, CIVIL dept.

(Jayanth.K)

Swathi.J

ATMECE, Mysore.

Sangeetha.R

Madhusudhan.M

Manjula.NR

Sachin Kumar

Report Submitted on

Sahana.N

Sanjay.R

23/01/17

DEPARTMENT OF CIVIL ENGINEERING ATME COLLEGE OF ENGINEERING MYSORE-570028



ABSTRACT

The Internship program gave a huge exposure over the construction activities carried on two different sites namely 1) STPI site and 2) LICI site

In this duration of 6 days we were able to learn huge amount of practical aspects and implementation of theoretical knowledge on site according to the plan, purpose and progress of works.

On first three days we got an opportunity to visit and learn the construction activity carried on STPI site, There we got very good response from the consult site engineers and they thought us various activities on progress like Excavation, Marking of Grid lines and Footings, Centring, Block levelling, Bar bending schedules (column and footing matts) etc. In addition to this they also explained us about upcoming future construction works on Slabs, Lift rooms, Retaining walls etc.

From the fourth day of our program our team joined the LICI construction site to know the ongoing construction activity in super structure.

In this particular site we learnt a lot about Brick Masonry, type of bonding's used, type of Sand and its properties (M-sand), Insertion of electrical pipe and switch boxes, External and Internal wall plastering, casting of Lintel beams, Shuttering works for beams, Centering and Formwork for slabs, Scaffolding used by worker in order to reach higher ground, Bar bending, Curtailment of bars etc.

SITE 1

SOFTWARE TECHNOLOGY PARK OF INDIA [STPI]

INTRODUCTION

The software technology park of India is providing biggest infrastructure for growth and development of IT sectors from past years. The central government of India has proposed a new software technological park in Mysore in order to provide various opportunities to improve IT sectors.

The STPI is located at 12th main road, Hebbal Anagahalli, Hebbal industrial estate, Mysore, Karnataka- 570027

OBSERVATIONS

Day 1 to 3 (date-12/01/17-16/01/17)


- ➤ On our first visit to the STPI site, our team approached the senior engineer in site for the permission to visit, learn, analyse and to gain practical knowledge to implement in future and we are so much thankful to their guidance.
- After seeking the permission, the S E briefly explained the project and its objectives by presenting drawings and Plans with Structural design and dimension details of foundation, columns and their respective bar bending schedules.
- Initially the Natural ground level (NGL) of the construction site should be surveyed by fixing temporary bench mark (RL 100.00) at the required visible region .when NGL is known with respect to it the datum lines are fixed at different RL required and this data is used further for the Marking of Grid lines and excavation works.


- > The excavation is carried out in three stages
 - a) Vegetation excavation- In this the surface mass which consist of plants and trees are cleared.
 - b) Mass excavation —This activity is carried out when vegetation excavation is completely finished, in this the soft rocks and hard rock's present in a required areas are excavated. The required sloping or gradient required for basement area is ensured.
 - c)Pit excavation and trench excavation-In this method the pit or trench as per the design criteria's and required dimension is excavated including the space required for shuttering and formworks.
- After the mass excavation, the Grid lines are marked with respect to the parallel offsets from roads or setbacks are made, the min depth is 1.5m.











Column footing details with Dimensions and markings

The centre line marking of column footing is done with reference to the main grid line (which are aligned w r t the offset lines), the distance between the centre line of footing is aligned by measuring the distance (m) between centre to the subsequent grid lines.

MARKING

- The marking of footing is based on dimension of the column, pedestrian, base slab etc.
- The pit is excavated by the power shovels based on required depth as per given design schedules and the side surface is clearly trimmed by workers.
- The P.C.C or bed concrete of M15 grade to a depth of 150mm to 200mm is poured to give separation between ground surface and column reinforcement.



This Erected blocks are used as reference to mark C/C line for column and footing, the white painted blocks represents RL at respective ground profile.



BENCH MARK AT SITE (100.00)



Locating and transferring the Centre Point of Column with the help of Plumb Bob from the Grid line marked with the suspended wire.




MARKING OF COMBINED FOOTING.

> STEEL RE-INFORCEMENT


After marking of columns and footing are made, the amount of steel required to resist the upcoming tension and shear force is calculated and designed by the structural designers or engineers by considering all the safety and economical factors.

- For the footing slab bottom and top reinforced steel matt's are provided according to our observations Fe 500 D grade ,20mm dia bars are used for main and distribution matt ,The spacing of stirrups is varied for every column based on shear criteria.
- For column the 30mm dia bars are used and we have observed 2 columns of circular shape with 1.2 m dia for aesthetic purpose is provided.




> METHOD OF PLACING THE RE-INFORCEMENT

- With the help of skilled labour the fabrication of steel members are made as per the bar bending schedule given by the engineer.
- The levels of the bed concrete are ensured at every corner and sections by the use of levelling staff and dumpy level.
- After obtaining the levelled bed surface place the cover block and bottom steel matt, then place the fabricated column steel on the bottom matt with suitable development length of 49 d or 50 d and tie the legs with steel wires for stiff holdings.
- Place the top steel matt and provide the proper shuttering and formworks required for casting concrete for footing slab.
- After casting the slab to the required depth the form work for Column pedestrian is placed and the complete concreting is made for whole length of column by using certain grade of concrete and vibrating devices.



BOTTOM MATT FOR FOOTING SLAB SLAB




TOP MATT FOR FOOTING



COLUMN FABRICATION MADE BY BAR BENDERS ACCORDING TO SCHEDULES PREPARED BY DESIGNERS,

> STIRRUPS






THE ABOVE PICTURE SHOWS THE DETAILS AND BAR BENDING AS PER THE DESIGNERS SCHEDULE OF VERTICAL STIRRUPS FOR COLUMNS AND FOOTING MATTE

➤ GRADE OF CONCRETE USED FOR DIFFRENT MEMBERS

COLUMNS - OPC M 30 grade BEAMS AND SLAB - OPC M 25 grade FOOTING SLAB- OPC M 30 grade PLAIN CONCRETE BED-M10 grade



BLOCK LEVELLING SURVEY CARRIED OUT BY OUR TEAM FOR THE OUTSIDE PARKING AREA

RETAINING WALL

In this site particularly the retaining wall is provided for all outer boundaries of superstructure in order to resist the earth backfill pressure on building, The retaining wall design and every other proposed plans and designs is made by designers group by name C.M.Belekar and Associates which is located in Mumbai.

SITE 2

L I C TRAINING BUILDING AND HOSTELBLOCK INTRODUCTION


LIFE INSURENCE CORPORATION OF INDIA (LIC)

LIC building is located near Sharadha Devi nagar, 2 nd stage bogadi, Mysore


OBSERVATIONS

Day 4 to 6, Date (16/1/17 to 18/01/17)

As soon as we visited the site the casting of footing, columns and beams with concrete is already executed, so the side wall construction and casting of roof slab is in progress



The above site plan represents the total area required for the construction of Administrative and hostel blocks, also the land required for future



Columns and footings details as per the design requirements

> The columns and beams are placed and casted before the construction of main and partition walls

> WALLS

- The walls are constructed using a standard burnt brick of dimension 9*9*19 cm, this bricks are soaked or watered before laying in coarse layers.
- The wall is constructed by ensuring the level by plumb bob and the bricks are placed with header bond or stretcher bond per the wall thickness required.
- The corners joining the column should be provided with mesh and usage of broken brick bats should be avoided.
- The English bonding is used in the site and the mortar(C M 1:3) should be filled between the gaps (usually 10 to 20 mm).
- The surface between the binding layers is cleared and finished by using trowels and surface finishing tools.



The workers ensures the level for each and adjacent layers after laying the brick coarse. The Floor to floor transportation of bricks is made be hydraulic cranes and wheel barrow




 This brick layers are laid by English bond with alternate layers of header and stretcher connections. In the above pic the right side view shows the change of colour in brick wall due to lack of curing and variation in moisture content between outer and inner side of the wall.





- Construction of Lintel beam over the window opening to avoid the action of load and direct stress distribution on window frame.
- The wooden door frames are placed at respective openings and wood primers are applied to resist termite attacks.







> PLASTERING

- The external and internal wall plastering is made in two coats, for external walls the thickness provided is more (10mm) due to consideration of external climatic effects and for internal walls usually 3 to 5mm is sufficient.
- M Sand is used as fine aggregates, it is washed for its application and usage to the plastering and mortar pastes.

> SHUTTERING, FORMWORK AND CENTERING





- The shuttering work is executed to provide a supporting temporary surface or a firm mould which holds the concrete without causing any deflection or deviation in actual dimensions on placing and hardening of concrete
- The centring pole or jack is erected from base slab which supports the struts or temporary beam over a span to hold the shuttering placed to required floor height, for sideways supports wooden or steel shuttering plates are used. The plates should be oiled thoroughly and cover block should be placed.





De shuttering of beams and slabs are done after 10 to 14 days after the placing of concrete and sufficient curing is done, this works are executed







- For columns the shuttering plates are tightened and firmly holded with bolts to avoid bulging or deviation while placing the concrete with vibrators.
- Scaffoldings are built according to the height required for the worker, usually it consists of wooden benches, iron stools etc.
- The T- beam fabrication is made first after placing the shuttering to required depth cover blocks should be placed between the beam reinforcement and shuttering plates.
- Pergola beams are used for aesthetic purposes.

ACKNOWLEDGEMENT

To Bridge the gap between knowledge and Execution we were exposed to two different construction sites and we heart fully convey our thank to all the concerned faculties,

We are grateful to BAI, Chairman Mr.Subramanya N,

Vice chairman Mr. Subramanya Rao K,

Hon. Secretary Mr. Dinesh B. S,

Hon. Treasure Mr. Satish Mohan K (Mysore center) for providing us an opportunity to take part in the "Internship programme" conducted for a period of week.

We would also like to thank the **Principal**, **HOD**, co-faculties of civil dept. **ATMECE** for allowing us to participate in the internship program.

At both the sites we were able to get valuable insight into various practice applications and witness the procedures of different aspects of building contract, which otherwise would have just remained as theoretical knowledge.

The site Engineer was very knowledgeable and humble enough to provide us the information about anything we asked which is really appreciable.

मुख्य कर्मशाला प्रबंधक का कार्यालय, केन्द्रीय कर्मशाला , मैसूर दक्षिण.



Office of the Chief Workshop Manager, Central Workshop, MysoreSouth.

Dated 07.02.2017

No.BTC/25/A/Internship/Vol-I/2016-17/45

Prof & Head,
Dept. of Mechanical Engg.,
A.T. M. E. College of Engg., Mysore

विषय /Sub

: Internship at Central Workshops, South Western Railway, Mysore.

संदर्भ /Ref

1. Your request for internship dt 29/12/2016

2. WPO/MYSS Lr No. S/P.98/IV/shop visits dt 02/01/2017

महोदय /Sir,

आपकी संस्था के निम्नलिखित छात्रों ने 04/01/2017 से 18/01/2017 तक हमारी स्थापना में इंटर्निशिप किया है।

The following students of your institution have undergone internship at our Establishment from 04/01/2017 to 18/01/2017.

SI. No.	Name / Sri	USN	Class
1.	MAHESH N	4AD15N/E042	2
2.	NITHESH H K	44015ME053	III sem BE (Mech)
3.	MANOJ KUMAR B M	4AD15ME048	

THE WAY OF THE PROPERTY OF THE

(बी. शशिकुमारन नायर) स का प्र / मैसूर कारख़ाना (B. SASIKUMARAN NAIR)

AWM / MYSS

Asst. Works Manage अन्द्रीय कार्यागार/Central Worksho अंक्षण पश्चिम रेखवे, मैसूर-570 00। Youth Western Railway, MYSOF

मुख्य कर्मशाला प्रबंधक का कार्यालय, केन्द्रीय कर्मशाला.



Office of the Chief Workshop Manager,

Central Workshop,

MysoreSouth.

Dated 05.08.2016

मेस्र दक्षिण.

No.BTC/25/A/Internship/Vol-I/2016-17/18

The Principal, A.T. M. E / Mysore.

विषय /Sub : Internship at Central Workshops, South Western Railway, Mysore.

संदर्भ /Ref

: 1. Your request for internship dt 18/06/2016

2. WPO/MYSS Lr No. S/P.98/IV/shop visits dt 07/07/2016

महोदय /Sir.

आपकी संस्था के निम्नलिखित छात्रों ने 13/07/2016 से 27/07/2016 तक हमारी स्थापना में इंटर्नशिप किया है।

The following students of your institution have undergone internship at our Establishment from 13/07/2016 to 27/07/2016

SI. No.	Name / Sri	USN	Class
1.	NEERAJ M M	4AD13ME060	7
2.	NAGARJUN N	4AD13ME057	VII Sem
3.	PAVAN S P	4AD13ME063	
4.	PRADEEP M G	4AD13ME065	B.E (ME)
5.	PRASHANTH H	4AD13ME068	



(बी. शशिकुमारन नायर)

स का प्र / मैसूर कारख़ाना (B. SASIKUMARAN NAIR)

Assor OWHMYSSanage ज्हीय कार्यागार/Sentral Worksho

र्वाजण पश्चिम रलवे. मैसुर-570 00∤ outh Western Railway, MYSOR

मुख्य कर्मशाला प्रबंधक का कार्यालय, केन्द्रीय कर्मशाला.

मैसर दक्षिण



Office of the Chief Workshop Manager,

Central Workshop,

MysoreSouth.

Dated 02.08.2016

No.BTC/25/A/Internship/Vol-I/2016-17/13

Head of Dept., Dept of Mechanical Engg, A.T.M.E / Mysore.

বিষয় /Sub : Internship at Central Workshops, South Western Railway, Mysore.

संदर्भ /Ref

1. Your request for internship dt 04/07/2016

2. WPO/MYSS Lr No. S/P.98/IV/shop visits dt 04/07/2016

महोदय /Sir.

आपकी संस्था के निम्नलिखित छात्रों ने 11/07/2016 से 25/07/2016 तक हमारी स्थापना में इंटर्नशिप किया है।

The following students of your institution have undergone internship at our Establishment from 11/07/2016 to 25/07/2016.

USN	Class
4AD13ME012	VI Sem
4AD13ME062	B.E (ME)
	4AD13ME012

(बी. शशिकुमारन नायर)

स का प्र / मैसूर कारखाना (B. SASIKUMARAN NAIR)

AWM / MYSS

क्लीव कार्यागार/Central Workshe, र्णाजण परिचम रेलवे, मैसूर-570 00f touth Western Railway, MYSOF

मुख्य कमेशाला प्रबंधक का कार्यालय, केन्द्रीय कर्मशाला,



Office of the Chief Workshop Manager, Central Workshop,

MysoreSouth.

Dated 02.08.2016

मैस्र दक्षिण.

No.BTC/25/A/Internship/Vol-I/2016-17/14

Head of Dept., Dept of Mechanical Engg, A.T. M. E / Mysore.

विषय /Sub : Internship at Central Workshops, South Western Railway, Mysore.

संदर्भ /Ref : 1. Your request for internship dt 04/07/2016

2. WPO/MYSS Lr No. S/P.98/IV/shop visits dt 04/07/2016

महोदय /Sir,

आपकी संस्था के निम्नलिखित छात्रों ने 11/07/2016 से 25/07/2016 तक हमारी स्थापना में इंटर्नशिप किया है।

The following students of your institution have undergone internship at our Establishment from 11/07/2016 to 25/07/2016.

SI.No.	Name / Sri	USN	Class
	SHARON MARKUS	4AD14ME058	IV Sem
1.	PRASHANTH N S	4AD14ME047	B.E (ME)
۷.	7 7 0 101 11 11		

(बी. शशिकुमारन नायर) स का प्र / मैस्र कारखाना

(B. SASIKUMARAN NAIR)

AWM / MYSS

for CWM/MYSS Asst. Works Manage क्लीब कार्यागार/ेentral Worksh

पश्चिम पश्चिम रेखवे, मेसूर-570 00 leuth Western Railway, MYSO



M E DEPARTMENT OF BASIC SCIENCES AND HUMANITIES







Approved by AICTE (New Delhi) and Affiliated to VTU (Belagavi).13th km Stone, Bannur Road, Mysuru - 570028





T M E DEPARTMENT OF BASIC SCIENCES ge of Engineering AND HUMANITIES







Approved by AICTE (New Delhi) and Affiliated to VTU (Belagavi).13th km Stone, Bannur Road, Mysuru - 570028

0000000000000000000	888888888888888888888
ATME	
College of Engineering CERT	TIFICATE
I certify that the project we	ork entitled WEW CHROMSTOGENIC
REAGENT FOR SPECTRO PHO	
VANADIREM & ITS APL	ICATION IN SOIL AND PLANT
EXPRANT*submitted for the partia	l fulfillment of degree in Master of Science
in Chemistry to the University of S	Mysore by Ms Prathima S is the result of
project work carried out by herat D	Department of Chemistry, ATME college of
Engineering, VIU, Mysuru, under m	ny guidance during the period 2016 to 2017.
This work is genuine and is not report	rted elsewhere or it has not formed the basis
for the award of any degree or diplom	na of this university or elsewhere before.
A	·
Dr. Avinash. K	Dr. L. Basavaraj
(Research Guide)	(Principal)
Date:	
Place: Mysore	